

REPORT

To the Honorable Mayor and City Council
From the City Manager

September 22, 2008

SUBJECT

Final Acceptance – Redwood City Recycled Water Project – Phase I – Seaport Distribution System – Bid Package 5 (Seaport Boulevard, Seaport Court, Chesapeake Drive & Herkner Road) Project

RECOMMENDATION

Accept, by motion, Redwood City Recycled Water Project – Phase I – Seaport Distribution System – Bid Package 5 (Seaport Boulevard, Seaport Court, Chesapeake Drive & Herkner Road) Project, and authorize the release of bonds and the retention according to city procedures.

BACKGROUND

On August 13, 2007, Council awarded the construction contract for the Redwood City Recycled Water Project – Phase I – Seaport Distribution System – Bid Package 5 Project to Shaw Pipeline, Inc. of San Francisco. The project was awarded for a base bid of \$2,104,800.00 and construction began September 12, 2007. The project is successfully completed in accordance with the plans and specifications. Fifteen (15) change orders totaling \$34,389.00 were issued. The final contract amount is \$2,139,189.00, and 1.6% more than the contract amount initially awarded. Change orders resulted from quantity adjustments, and additional work attributable to incidental/unforeseeable site conditions.

This is the fifth pipeline project that extends the delivery of recycled water to new commercial irrigation and city roadway landscape customers in the Seaport area. This construction installed over 8,000 linear feet of main transmission piping along Seaport Boulevard, Seaport Court, Chesapeake Drive and Herkner Road to form the Seaport Distribution System.

ALTERNATIVES

Council may choose not to accept the project or authorize the release of bonds and retention which would be contrary to the terms of the contract, prior Council action, and public contracting code.

FISCAL IMPACT


Funds have been appropriated for this project from the Water Revenue Bond proceeds. The city has issued a series of three Water Revenue Bonds to finance Phase 1 of the Recycled Water Project. Available project funds, less unattributed interest, currently total \$4,037,598.00.




Phong Du, P.E.
Senior Civil Engineer



Peter Vorametsahti, P.E., Acting Manager
Engineering & Construction



Chu Chang, P.E., Acting Director
Community Development Services



Peter Ingram
City Manager

ATTACHMENTS

None

RELATED DOCUMENTS IN CITY CLERK'S OFFICE

None