

# REPORT

To the Honorable Mayor and City Council  
From the City Manager

May 18, 2009

**SUBJECT**

Final Acceptance – Redwood Shores Slurry Seal Project

**RECOMMENDATION**

Accept, by motion, the Redwood Shores Slurry Seal Project, and authorize the release of bonds and the retention according to city procedures.

**BACKGROUND**

On August 11, 2008, Council awarded the construction contract for the Redwood Shores Slurry Seal Project to Graham Contractors Inc. of San Jose. The project was awarded for a base bid of \$775,119.30. Construction began in September, 2008. The project is successfully completed in accordance with the plans and specifications. One (1) change order crediting \$80,232.89 back to the city was issued. The final contract amount is \$694,886.41 which is 10.35% less than the contract amount initially awarded.

Change orders resulted from quantity adjustments including a reduction in pavement area to be resurfaced, deletion of some traffic loop detectors and traffic signs, and additional repair work necessitated by field conditions.


This project resurfaced approximately 220,000 square yards of roadway area roughly bordered by Shearwater Parkway to the north, Redwood Shores Parkway to the east and south, and Twin Dolphin Drive to the west.

**ALTERNATIVES**

Council may choose not to accept the project or not to authorize the release of bonds and retention which would be contrary to the terms of the contract, prior Council action, and public contracting code.

**FISCAL IMPACT**

Funding for this construction agreement has been previously approved by Council and appropriated from the Water Bond Projects Fund -- Recycled Water System Development, the Traffic Mitigation Fees Fund -- Bicycle/Pedestrian Enhancement Program, and the Traffic Calming Program.




M. Saber Sarwary, P.E.  
Acting Supervising Civil Engineer



Peter Vorametsanti, P.E., Acting Manager  
Engineering and Construction Division



Chu Chang, P.E.  
Community Development Services Director



Peter Ingram  
City Manager

**ATTACHMENTS**

None

**RELATED DOCUMENTS IN CITY CLERK'S OFFICE**

None