

# REPORT

To the Honorable Mayor and City Council  
From the City Manager

February 23, 2009

**SUBJECT**

Final Acceptance – 2007-2008 Slurry Seal Project

**RECOMMENDATION**

Accept, by motion, the 2007-2008 Slurry Seal Project, and authorize the release of bonds and the retention according to city procedures.

**BACKGROUND**

On June 23, 2008, Council awarded the construction contract for the 2007-2008 Slurry Seal Project to American Asphalt Repair and Resurfacing Co., Inc. of Hayward. The project was awarded for a base bid of \$410,085.31. The city elected to add an alternate bid item for Type II Aggregate bringing the total contract amount to \$434,058.91. Construction began in August, 2008. The project is successfully completed in accordance with the plans and specifications. One (1) change order was issued totaling \$38,421.06. The final contract amount is \$472,479.97, and 8.1% more than the contract amount initially awarded. Change orders resulted from quantity adjustments and work on segments of Middlefield Road which was not part of the original scope of work for this project.

This project resurfaced roadway segments roughly bordered by G Street to the north, Winslow Street to the east, Marshall Street to the south, and Stafford Street to the west. Minor asphalt overlay repair work was also performed along the southbound lanes of Middlefield Road at the intersection with Woodside Road.

**ALTERNATIVES**

Council may choose not to accept the project or authorize the release of bonds and retention which would be contrary to the terms of the contract, prior Council action, and public contracting code.

**FISCAL IMPACT**

Appropriations for this project have been previously approved by Council in the budget for Fiscal Year 2007/2008, Transportation (Measure "A") Funds - Street Pavement Management Program and Transportation Grants (Proposition 1B) - Street Pavement Management Program.




M. Saber Sarwary, P.E.  
Senior Civil Engineer



Peter Vorametsanti, P.E., Acting Manager  
Engineering and Construction Division



Chu Chang, P.E., Acting Director  
Community Development Services



Peter Ingram  
City Manager

**ATTACHMENTS**

None

**RELATED DOCUMENTS IN CITY CLERK'S OFFICE**

None