

# REPORT

To the Honorable Mayor and City Council  
From the City Manager

April 23, 2007

## Subject

Final Acceptance – 2005-2006 Street Overlay Project

## Recommendation

Accept the 2005-2006 Street Overlay Project, and authorize the release of payment bond and retention according to City procedures.

## Background

On September 11, 2006, the City Council awarded the construction contract for 2005-2006 Street Overlay Project to G. Bortolotto & Co., Inc. of San Carlos, California for their low bid of \$887,605.39.

This project is part of the Roadway Management System Program, an on-going pavement improvement program. The roadways listed below were repaired and resurfaced with a new asphalt pavement overlay.

1. Whipple Avenue - El Camino Real to Veterans Boulevard
2. Industrial Way – Whipple Avenue to north City limit
3. Alameda de las Pulgas – De Anza Avenue to Eaton Avenue


The project has been successfully completed in accordance with the plans and specifications for a total cost of \$907,788.93. One change order was issued in the amount of \$20,183.54 (2% of the project cost) for the adjustment of final quantities and supplemental work including the addition of bicycle lanes on Industrial Way.

## Alternatives


Council may elect not to accept the project which would be contrary to prior action.

## Fiscal Impact


Applicable Federal Surface Transportation Program grant funding in the amount of \$365,000.00 reduces the City's cost for this project to \$542,788.93. Sufficient funds were appropriated in the Capital Improvement Program budget as part of the Gas Tax Construction and Transportation (Measure "A) funds for this project.



Saber Sarwary, P.E.  
Senior Civil Engineer



Chu Chang, P.E.  
Manager, Engineering & Construction



Peter Ingram  
Community Development Director



Ed Everett  
City Manager