

REPORT

To the Honorable Mayor and City Council
From the City Manager

July 28, 2008

SUBJECT

Final Acceptance – 2006-2007 Street Overlay Project (Alameda de las Pulgas – Bay Road – Florence Street)

RECOMMENDATION

Accept, by motion, the 2006-2007 Street Overlay Project (Alameda de las Pulgas – Bay Road – Florence Street) and authorize the release of bonds and retention according to City procedures.

BACKGROUND

On September 24, 2007, the City Council awarded the construction contract for the 2006-2007 Street Overlay Project to Granite Rock Company DBA Pavex Construction Division of San Jose. The 2006-2007 Street Overlay Project is part of the City's Roadway Management System (RMS) Program, which performs on-going pavement improvements. The project has been successfully completed in accordance with the plans and specifications.

The contract was awarded for a base bid \$1,787,382.41. One (1) change order was issued totaling a credit of \$97,492.45 to be deducted from the base bid amount. The final contract cost is \$1,689,889.96 (5.5% reduction). The change order resulted from final quantity adjustments.

ALTERNATIVES

Council may choose not to accept the project which would be contrary to the terms of the contract and prior Council action.

FISCAL IMPACT


This project is partially funded by a Federal Surface Transportation Program grant (STP) totaling \$900,000.00. Additional funding has been appropriated from the Gas Tax Construction Fund and the Transportation Fund (Measure A) Street Pavement Management Programs.




Saber Sarwary, P.E.
Senior Engineer



Peter Vorametsanti, P.E., Acting Manager
Engineering & Construction



Chu Chang, P.E., Acting Director
Community Development Services



Peter Ingram
City Manager

ATTACHMENTS

None

RELATED DOCUMENTS IN CITY CLERK'S OFFICE

None