

REPORT

To the Honorable Mayor and City Council
From the City Manager

February 23, 2009

SUBJECT

Final Acceptance – 2007-2008 Sewer Main Replacement Project

RECOMMENDATION

Approve, by motion, the 2007-2008 Sewer Main Replacement Project and authorize the release of bonds and the retention according to city procedures.

BACKGROUND

On June 23, 2008, Council awarded the construction contract for the 2007-2008 Sewer Main Replacement Project to Sanco Pipelines, Inc. of Campbell for their low bid of \$765,746.32. The project is successfully completed in accordance with the plans and specifications. Three (3) change orders for a total credit of \$44,655.50 resulting from quantity adjustments were issued. The final contract amount is \$721,090.82, and 6.2% less than the contract amount initially awarded.

The 2007-2008 Sewer Main Replacement Project included rehabilitation of pipe segments in the sewer basin bordered by Edgewood Road, Whipple Avenue, Alameda de las Pulgas, and El Camino Real. The project rehabilitated approximately 3,646 linear feet of sewer main and replaced approximately 1,597 linear feet of 6-inch and 8-inch pipeline. Both cured-in-place-pipe ("CIPP") trenchless technology and traditional excavation methods were used.

ALTERNATIVES

Council may choose not to accept the project or authorize the release of bonds and retention which would be contrary to the terms of the contract, prior Council action, and public contracting code.

FISCAL IMPACT

Funding for this project has been approved and appropriated in the budget for Fiscal Year 2007/2008, Sewer Fund Capital Projects, Collection System Replacement Program which has an available balance of \$798,902 as of December 31, 2008.




Jimmy Tan, P.E.
Senior Civil Engineer



Peter Vorametsanti, P.E., Acting Manager
Engineering and Construction Division



Chu Chang, P.E., Acting Director
Community Development Services



Peter Ingram
City Manager

ATTACHMENTS

None

RELATED DOCUMENTS IN CITY CLERK'S OFFICE

None